


Completion Report

1	Name of Work	Improvements to Roads & drains & Other Development Works in Bagalagunte Ward No 14		
2	Sanctioned Estimate No. & Date	EE/DD/AS/ 85/19-20, Dt.18.12.2019		
3	Head of Account which is Chargeable	EE/DD/TS/ 81/19-20, Dt.18.12.2019		
4	Enstrument Order No. & Date	P-3296		
5	Name of Contractor	EE/DD/WO/ 360 /19-20, Dt.21.02.2019 10/7/19		
6a	Time Stipulated for Completion of work	Raghunandan L		
b	Delay in execution of work	90 days		
7	Measurement recorded in MB	(Nil) 30 days		
	Page No	MB No.662/17-18		
8	check Measurment of the Asst	66189-66196		
	Exe. Eng./ Exe.Eng. On			
9	Name of the Office / Official incharge of the work	Asst.Executive Enginner T.Dasarahalli Sub Division		
10	a)Assistant Engineer	K P Umesh		
	b) Asst. Exe. Engineer	T D Vijayakumar		
	Sanctioned Estimate amount	Amount claims as per actually vide as per bills	Excess	Savings (Rs)
	50.00 Lakhs	3999841 = ∞	-	1200159 = ∞

- 1) Certified that the above work has been Completed within the stipulated time nited in the
- 2) Certified that the Contractor has delayed and completed the work for which necessary fine recovered
- 3) Certified that the above work has been executed by the contractor satisfactory in


ASSISTANT ENGINEER
Ward No.14


EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike
Dasarahalli Division, Bangalore-560057


ASSISTANT EXECUTIVE ENGINEER
T.DASARAHALLI SUB-DIVISION
BANGLORE